

**Project: Freeport High School**

Owner: RSU-5

Prepared by: Brook Plummer

**December Construction Progress**

Date: 12/31/2015

PDT Project # 14-136

**02 Existing Conditions**

12/9 Found condition: Line A not square with Line 7

12/9, 12/10, 12/11, 12/14, 12/15 Existing building demolition

12/14 Temporary weatherproofing of demo-exposed portions of existing building

**03 Concrete**

12/4 Modular Classroom. Slab pour

12/4 Line K. Footer pour; 12/7, 12/10, 12/11, 12/14 Wall forms; 12/15 Wall pour, 12/28 Backfill

12/8 Maintenance Building. Slab prep, 12/9 Slab pour &amp; finish

12/16 Line 1. Footer forms &amp; rebar, 12/17 Footer pour, 12/18, 12/19 2nd Section footer forms &amp; rebar,

12/22 Line 1. E2 to H Footer pour, 12/22, 12/28, 12/30, 12/31 A.8 to E Foundation wall forms &amp; rebar

**05 Metals**

12/1, 12/3 Rebar mats for new building tied

**07 Thermal Moisture Protection**

12/7 Maintenance Building. Horizontal rigid insulation

12/22 Line K. Wall waterproofing

**22 Plumbing**

12/1, 12/3 Existing Building. Existing plumbing and heating disconnected

12/4, 12/11 Pipe Insulation. New heating and domestic piping which will be exposed this winter

12/7 Maintenance Building. Hydrant piping

**31 Earth Moving**

12/1, 12/4, 12/9, 12/10, 12/30, 12/31 Bus Loop. Granular fill

12/1 Grease Trap. Ledge removal, 12/2 Maintenance Building. Ledge removal

12/4, 12/8, 12/9 Maintenance Building. Granular fill inside foundation

12/7, 12/8, 12/11, 12/14 Existing Sewer excavation, 12/18, 12/22 Backfilling

12/9, 12/14, 12/16, 12/18 Line 1. Footer excavation

12/19 Topsoil stock pile mulched

12/22 Removal of existing top layer of sand from project footprint

12/31 Line H. Footer excavation

**31 Pilings**

12/1, 12/3 Soldier Piles. Driving next to gym

12/4 Piles filled with concrete

12/8, 12/9 Gym Footer. I-beam footer supports welded to pilings, 12/10 Flowable fill around I-beams

12/10 Wood sheet pilings between soldier pilings

12/17 Demobilized

**33 Utilities**

12/1 SMH1, SMH2 installed

12/3 Sewer bypass piping assembled 12/16 Bypass pumps delivered, 12/17, 12/18 Pumps on, 12/19 Pumps demobilized

12/4 Grease Trap installed

12/8 Existing sanitary sewer exposed, 12/17 Replacement sewer installed, 12/19 Testing, Concrete covers at new-to-existing sewer connections

12/10, 12/11 SD-7 Installation

12/14, 12/15 PCB7 Installation, 12/19 Roadway patched