

Project: Freeport High School

Owner: RSU-5

Prepared by: Brook Plummer

February 2016 Construction Progress

Date: 2/29/2015

PDT Project # 14-136

02 Testing / Inspections

- Soils Compaction Testing. 2/1, 2/2, 2/3, 2/4, 2/5, 2/8, 2/9, 2/10, 2/11, 2/12, 2/15, 2/17
- Concrete Testing. 2/2, 2/5, 2/9, 2/11
- Rebar Inspection. 2/2, 2/5, 2/9, 2/10
- Plumbing Testing, Plumbing Inspection. 2/2, 2/4, 2/12

02 Demolition

- Existing Toilet Room. Ceiling, soffit, & partial wall demo. 2/3, 2/4, 2/5
- Existing Toilet Room. Floor excavation for piers. 2/25

03 Concrete Pours

- Footers, Walls. 2/2, 2/5, 2/9, 2/11
- Piers, Grade Beams. 2/8, 2/9, 2/11
- New Building foundations are complete, except for the piers in the existing Toilet Room area.

05 Structural Steel, Decking

- Delivery 2/1, 2/3, 2/4, 2/29
- Shake-Out. 2/8, 2/9, 2/10, 2/11
- Erection. 2/12, 2/15, 2/16, 2/17, 2/18, 2/19, 2/22, 2/23, 2/24, 2/26, 2/29
- Welding Braces and Bar Joists. 2/18, 2/19, 2/26, 2/29
- Roof Decking. Bundles placed in bays with completed bar joist installation. 2/29

06 Carpentry

- Maintenance Building. Framing, Sheathing. 2/1, 2/9, 2/10, 2/11, 2/12, 2/15, 2/16, 2/17, 2/18, 2/26, 2/29
- Maintenance Building Truss Erection. 2/19, 2/22, 2/23, Complete 2/24
- Wall / Window mockup framed and sheathed 2/5

07 Thermal Moisture Protection

- Foundation Waterproofing. Complete 2/9

22 Plumbing

- Deep sewer installation. 2/1, 2/2, Complete 2/3
- Water line to Maintenance Building. Complete 2/11

26 Electrical

- No activity in February

31 Earth Moving

- Deep sewer excavation. 2/1, 2/2
- Excavation for water line to Maintenance Building. 2/2, 2/11
- Structural backfill and compaction. 2/1, 2/2, 2/3, 2/4, 2/5, 2/8, 2/9, 2/10, 2/11, 2/12, 2/15, 2/17, 2/18
- Crooker completed excavation, backfill and compaction for foundations and deep sewers and inside of new building, has now demobilized until Spring.