Meeting Notes



Freeport High School Project:

April 8, 2015 Date:

Lyndon Keck, PDT Attendees:

Kathy Cogan, PDT **Building Committee**

Building Committee Meeting 05 Purpose:

Topic	Agenda/Notes	
Applications & Approvals	 PDT updated committee on progress of DEP and Town Project Review applications. Concept review for Town Project Review was moved up a month DEP application has been submitted 	
Update on Window Replacement Scope	 PDT updated committee on findings regarding existing classroom windows Large storefront windows were replaced in 1992 and are 5/8" insulated glass. This is a good system, and it does not make sense to replace the glass system-wide. Glass in which the seal has been broken can be replaced. Windows in the library, future STEM classrooms and future Choices 	
	classroom are currently single-pane glass with very heavy frames. We will replace these with a lighter frame, improving overall visible daylight in the windows, and with double pane glass.	
Review	PDT reviewed updated plans for specialty areas in the school	
Updated Plans	Committee requested that we specify loose chairs with rectangle tables for use in board meetings	
	6. Committee requested clarification on the bench height in relation to the booths to make sure that students sitting in the booths don't feel like they are being started at or crowded by the students sitting at the bench. PDT indicated that we have done this before with a short "back splash" at the bench that will act as both a physical and visual barrier to the booths.	
Review Common Spaces & Benches	PDT reviewed sketches for common areas in new addition and outside the art rooms.	
Update on Live Broadcast Investigation	8. PDT notified the committee that the point of contact from the local broadcast network is out on medical leave and the person filling in for him was uncomfortable answering our questions. PDT and design team will continue to reach out.	
	Committee asked to add the FPAC to the list of spaces with live broadcast capability	
	Committee also suggested that webcast / live stream option might be a more cost effective solution. PDT will investigate	

Meeting Notes




General Discussion	11. Committee asked when we will know how much money is left in the budget for extras / wish list items.PDT explained that we won't know for sure until the bids come in from
	the contractors, which is why we will include in the drawings "Bid Alternate" items that will get priced during bidding so we can see how much the wish list items will cost should the base bid numbers come in low. PDT will also have another estimate done in the summer to make sure that we are still on-budget prior to issuing drawings for bidding. Committee asked how many contractors will be asked to bid PDT is working on this list. We have heard interest expressed from three contractors already. Committee asked if there will be any out of state bidders PDT does not anticipate out of state bidders for a project of this size. Committee asked what the plan is for temporary classrooms It is anticipated that the art classrooms will be moved into the existing school (southeast wing) for access to water. Flexible classrooms such as math, English, language will be in the temporary classrooms. Exactly which classes get moved to the temporary classrooms will be determined by Brian. PDT will provide ftp access to Ben Jamo and Dennis Ouellette so they can review the DD drawings. Committee voted to accept DD and recommend PDT move forward with CDs The Superintendent and Principal were not in attendance, so John suggested he reach out to them for any concerns T. Committee advised that there is some interest in installing solar panels at a later date under a separate project. They asked if this was possible and if any provisions needed to be made in order to all for this. PDT typically provides empty conduits to the roof for future use, and the roof structure will likely support the light weight of the panels themselves. Snow drift is often the consideration with structural capacity. It is very common for solar panels to be installed at a later date under a
	capacity.
ext Meeting	18. Next meeting is scheduled for May 6, 2015 at 7:30am

BUILDING COMMITTEE #5
April 8, 2015



RSU #5 FREEPORT HIGH SCHOOL



- 2. Snow Road easement
- 3. Update on 1961 Building Window Replacement Scope
- 4. Review updated plans
 - a) Nurse
 - b) Administration
 - c) Guidance
 - d) Learning Commons
 - e) Band
 - f) Art
 - g) STEM
 - h) Special Education
- 5. Food Court & Kitchen
- 6. Phasing

AGENDA

- 7. Commons spaces / Benches
- 8. Miscellaneous
 - a) Update on live broadcast investigation
 - b) Class 2014 gift
- 9. Next meeting date: May 6, 2015



ARCHITECTS




PLANNING DEP TIMELINES






ARCHITECTS



EXISTING UPPER LEVEL



ARCHITECTS





ARCHITECTS



NEW UPPER LEVEL







USER GROUP MEETINGS

Administration

Nurse

Guidance


Learning Commons

Band


Art

STEM

Special Education




Administration/Nurse






ARCHITECTS

Administration









ARCHITECTS

Nurse













ARCHITECTS




Learning Commons



ARCHITECTS

Band






ARCHITECTS




ARCHITECTS






ARCHITECTS




ART ROOM - ELEVATION @ UTILITY SINK . CHARLIES ROOM [KIM IN PRUBESE] 121=1:01 4.1.2015







ARCHITECTS



BRACKET





- WORK BENCH COUNTER (HEAVY DUTY)


2012

STEM 244 NORTH

Life Skills Special Education




ARCHITECTS



Food Court Kitchen

OVERHANG --- ABOVE





Food Court Kitchen





ARCHITECTS

December 1, 2014 – August 21, 2014

- Design & Engineering Drawings (32 weeks)
- Bidding (4 weeks)

October 1, 2015 - December 20, 2016

- Construction of two-story addition (15 months)
- Portable Rentals 1 health, 2 math, JMG (total 4 classrooms) 18 months

December 20, 2016 – January 1, 2017 (winter break)

Move Kitchen & Food Court

January 15, 2017 - June 15, 2017

- Renovation of cafeteria / kitchen to art & IT
- Build out JMG, SW offices, Conference Room

Summer 2016

PHASING

- Build out new STEM space
- Build out SpEd & Life Skills spaces
- Build out new nurse and faculty toilets
- Renovate student bathrooms on main corridor
- Classroom upgrades

Summer 2017

- Build out new Guidance & Commons
- Build out new Administration spaces
- Build out new Learning Labs and Learning Commons renovations
- Classroom upgrades

May 2017 – August 2017

Construction of lobby entrance

Fall 2017


Full occupancy



ARCHITECT



ARCHITECTS






ARCHITECTS






THE NOOKS AND CRANNIES











GENERAL DISCUSSION

	K or	Man You	Ster 3	len Ver	e No.	CT NAME: FREEP	and the same	Mar III.	. March March	М-	Way 15 x	Von	Nor Nor	Mor	Br 1	to: Vor	Mrs. Mrs.	Mr. Ner	Man Mary	Cor Ven Ven	He Kur	Min	Ven Ho:	Mon Ston Mon M
Task	IDec14	8DecH 3DecH	77CA 29T	(Hol	lidays of Zholi 19	Janis 76 Janis 2Fel	bis Prebis	MENUS 25Feb	68 Starts Starts	16Me-15 231	Mar.S 300taelS	54prl5		1.0					22.lunid 19.lunid			1		314.ug/5 75.ep.5 145.ep.15 765.ep.
Investigative and Existing Conditions			_																					
Geothechnical (Borings/Test Pits)	In Process		ı İ	1																				
Field Survey	In Process		1	1							-											1 1		
Base information analysis	In Process		-	1						1			-		-							+ +	-	
	III PTOCESS		1	1				_																
Verification trip	12/29/2014			ì																				
Structural Exploration	In Process			1																				
Programming and Organizational Diagrams								_		-						-		_						
Project review and user interviews	Completed		1	1																				
Program development and research	In Process		i	i																				
Review with users	Completed		1	1																				
Program development and refinement	In Process																							
Final Program Review	In Process		1	1																				
Schematic Design			_	4											=									
Plan diagrams and phasing analysis	In Process		i	ī																				
Preparation of schematic design documents																								
Thornton Tomasetti-Bonnett Meeting				1	(1/10)	1 2/2		_				=		_								+ +	-	
			1	1	415)					-				\vdash	-							+		
Efficiency Maine Meeting				i										1										
Building Committee Meeting				1 17	7)	121) (21	14)																	
Consultant Narratives			i	i	/							ſ												
Owner Review			1	1																				
Quality Control			i	ì		8																		
Schematic Design Approval			- !	1		4	4															1 1		
Design Development							7																	
Preparation of design development documents			1	1																				
School Board Presentation			- 1	1					3/11															
Thornton Tomasetti/Bennett Engineering Meeting			-	1				(2/2		3/15				-								1		
Thomas I omaseur belinet. Engineering weeting			-	1				2/		(9/15)				-							- 0			
Building Committee Meeting			i i	1		21	4)		3/3			4/8												
Owner Review				1																				
				1										1								1		
Quality Control			1	1				_		-		\wedge	_	\vdash	_							+	-	
Design Development Approval				i								A18												
Contract Documents				-																		-		
Preparation of construction documents			i	i										,										
School Board Presentation			1	1													5/27							
Building Committee Meeting			i	i											5/6		6/3		7/1		8/5			
Owner Review			1	1																				
Quality Control			i	1																				
Construction Documents Approval			+	1								Hi									8/5			
	-			1				_	+	-				-							70/3	1	Pinal	
			1	1																			2"4	
100% Construction Documents Issued							_															Į	8/21	
100% Construction Documents Issued Bid/Negotiation/Final Pricing			1	1										1 1									9121	
100% Construction Documents Issued Bid Negotiation/Final Pricing Issue Bid Docs/Final Pricing Set				1									1 1	12					1			1		
100% Construction Documents Issued Bid/Negotiation/Final Pricing			1	1																				
100% Construction Documents Issued Bid Negotiation/Final Pricing Issue Bid Docs/Final Pricing Set																								
100% Construction Documents Issued Bid Negotiation/Final Pricing Issue Bid Doco/Final Pricing Set Bid Pricing				-																				
100% Construction Documents Issued U.C. Negotiation Final Pricing Issue Bild Doce/Final Pricing Set Bild Pricing Bild Opening/GMP Contract Finalization			İ	1																				
100% Construction Documents Issued to A Negotiation Final Priction Issue Bit Doce/Final Pricing Set Bid Spricing Bid Opening/GMP			İ	1																				
100% Construction Documents Issued U.C. Negotiation Final Pricing Issue Bild Doce/Final Pricing Set Bild Pricing Bild Opening/GMP Contract Finalization			İ																					
100% Construction Documents Issued Old Negostriation Pricing Issue Bid Docs/Final Pricing Set Bid Pricing Bid Opening/GMP Contract Finalization Contract Signing Constructon Constructon																								
100% Construction Documents Issued (Inchangestration/Final Princing town Bird Docov/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Condruction Period	Pablic/Commer	ery Based Meerin	1	1																				
100% Construction Documents Issued Bird Negotiations limit Princing Issue Bird Doce/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Construction	Thomson Toma	setti/Bennett Eng	1																					
100% Construction Documents Issued Bird Negotiations limit Princing Issue Bird Doce/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Construction	Public/Commerci Thornion Toma Melasone/Deliv	setti/Bennett Eng	1																					
100% Construction Documents Issued Bird Negotiations limit Princing Issue Bird Doce/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Construction	Thomson Toma	setti/Bennett Eng crable	1																					
100% Construction Documents Issued Bird Negotiations limit Princing Issue Bird Doce/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Construction	Thornson Toma Melescone/Deliv	setti/Bennett Eng crable ttee Meeting	1																					
100% Construction Documents Issued Bird Negotiations limit Princing Issue Bird Doce/Final Princing Set Bird Princing Bird Opening/GMP Contract Finalization Contract Signing Construction Construction	Thornson Torna Milestone/Deliv Building Commi	eetti/Bennett Eng crable ttee Meeting	1																					



ARCHITECTS